



TERRA ASSOCIATES, Inc.

Consultants in Geotechnical Engineering, Geology
and
Environmental Earth Sciences

Daily Field Memo

Project No.: T-7250-2-1

Memo No.: 202

Date: 12-16-2020

Project: Kelkari Phase 2	Subject: Site Earthwork
Location: Issaquah, WA	Contractor: Intracorp, Rino
Weather: Cloudy with showers	Present at Site:

As requested, the Terra Associates representative was on site to observe earthwork activities from 12pm to 1:15pm. While onsite the following was observed:

- The contractor worked to place the footing drain along the front/east side of building 5. The 4 inch perforated drain pipe was bedded with washed rock and then covered with filter fabric. The drain was connected to the storm system at the northeast corner of the building. The contractor backfilled over the drain with imported type 17 gravel borrow. The shallow fill was observed to be well compacted.

By: Ricky Gagley

Copies to: