

Are approved plans/permits on site?

Earth Solutions NWILC

15365 NE 90th Street, Suite 100 Redmond, WA 98052 Main (425) 449-4704 | Fax (425) 449-4711 www.esnw.com

DAILY FIELD REPORT

ESNW Rep.	Project No.	Page	Report No.
AJL	2953.20	Page 1 of	25v
Time On Site 11:45	Time Off Site 12:15	Date 9/28/20	Day of Week Monday
Travel Time 1 hr.		Weather 75°F, Sunn	ıy

Permit No.

		1 111.	751,00	75 i , Guilly	
Project Name Westridge SF North (Vertical)	orth (Vertical) Job Location NE Discover Dr. & 9 th Ave NE, Issaqu		Client/Owner Polygon – WLH, Inc		
Contractor #1	Contact		Field Supervisor LAC	Reviewed 10/5	
Contractor #2	Contact		Project Manager SHA	Reviewed	

Footing or Caisson Subgrade	Conditions Observed	
Lot 67	Dense to very dense	

Project No.

As requested, ESNW rep was onsite to probe footing subgrade for lot 67, While on site, ESNW rep observed the following:

Lot 67 Subgrade

While onsite, ESNW rep observed that the contractor had brought lot 67 to footing grade. ESNW rep probed the excavated footing subgrade using a ½" diameter steel T-probe. ESNW rep observed dense to very dense soil conditions in the probed areas. These observed conditions are considered suitable for the support of the proposed SFR structure.

ESNW rep will return when requested.

Adrien Leland ESNW Assistant Field Manager

NOTE: The ESNW rep. has observed only the footing and/or caisson excavations listed above. If any change in the subgrade conditions occur, we should be promptly notified.