

Are approved plans/permits on site?

Earth Solutions NWLLC

15365 NE 90th Street, Suite 100 Redmond, WA 98052 Main (425) 449-4704 | Fax (425) 449-4711 www.esnw.com

DAILY FIELD REPORT

ESNW Rep.	Project No.	Page	Report No.
AJL	2953.20	1 of 1	42v
Time On Site	Time Off Site	Date	Day of Week
10:00	10:30	2/8/21	Monday
Travel Time		Weather	
1 hr.		45°F Cloudy	

Permit No.

		T III.	45 F, Cloud	у
Project Name Westridge SF North (Vertical)	Job Location NE Discover Dr. & 9 th Ave NE, Issaquah		Client/Owner Polygon – WLH, Inc	
Contractor #1	Contact		Field Supervisor LAC	Reviewed
Contractor #2	Contact		Project Manager SHA	Reviewed SHA

Project No.

Footing or Caisson Subgrade	Dense to very dense	
Lot 60		

As requested, ESNW rep was onsite to probe footing subgrade for lot 60. While on site, ESNW rep observed the following:

Lot 60 Subgrade

While onsite, ESNW rep observed that the contractor had brought lot 60 to footing grade. ESNW rep probed the excavated footing subgrade using a ½" diameter steel T-probe. ESNW rep observed dense to very dense soil conditions in the probed areas. These observed conditions are considered suitable for the support of the proposed SFR structure.

ESNW rep will return when requested.

Adrien Leland ESNW Assistant Field Supervisor

NOTE: The ESNW rep. has observed only the footing and/or caisson excavations listed above. If any change in the subgrade conditions occur, we should be promptly notified.