TERRA ASSOCIATES, Inc.
Consultants in Geotechnical Engineering, Geology
and
Environmental Earth Sciences

FOOTING EXCAVATION OBSERVATION REPORT

DATE FOOTINGS OBSERVED: 7-10-2020 PROJECT NO.: T-7250-2-1

PROJECT NAME: Kelkari Phase 2 PROJECT LOCATION: Issaquah, WA

CONTRACTOR: Intracorp REPRESENTATIVE:

DESCRIPTION COVERED BY THIS REPORT: Building 8 foundation excavations

FOOTING EXCAVATION	FIELD CONDITIONS NOTED
Foundation excavations for building 8 footings	Footings were observed to be medium dense to dense,
	firm and unyielding and are consistent with expectations.

NOTES: Soil conditions observed are consistent with those expected and are considered suitable for support of foundations designed for and allowable bearing capacity of 2500 psf.

Our representative has observed only the footing excavations listed above. The results of this observation are only valid for a period of 48 hours. If any change in the subgrade occurs, we should be promptly notified. Any loosened soils observed in foundation areas due to construction activity or rainfall should be removed prior to concrete placement.

Ricky Gagley
SIGNATURE

Richard M Gagley
TERRA ASSOCIATES REPRESENTATIVE

COPY TO:

12220 - 113th Avenue NE, Suite 130, Kirkland, Washington, 98034 ♦ Telephone No. (425) 821-7777